

Superpave In-Situ Stress/Strain Investigation

Highway US 322
 County Perry
 Direction West Bound, Travel Lane

Instrumentation Section
Instrumentation Section
WIM

Date and time of last update: 10/3/2001 8:20 A.M.

	MON	TUE	WED	THU	FRI	SAT
Activity	8/20/2001	8/21/2001	8/22/2001	8/23/2001	8/24/2001	8/25/2001
Close to traffic						
Install Junction Box				Done		
Profile top of PCC				Done		
Place leveling		DONE	DONE	DONE	DONE	Complete
Sample leveling course		Done				
Profile leveling						
Grind groves in leveling				Partial		
Install gages in leveling						
Place Binder Course						
Sample Binder Course						
Profile Binder Course						
Open to traffic						
Close to traffic						
Grind groves in Binder Course						
Install gages in Binder Course						
Place Wearing Course						
Sample Wearing Course						
Profile Wearing Course						
Perform FWD						
Install Resistivity Probes						
Install Brass Pins						

NOTES:

This schedule applies to the instrumentation section on the travel lane.

This blue color indicates when a specific activity takes place, the work will be completed. Once lanes are closed to public traffic, they will be reopened after binder course is finished.

